

Activity ID	Activity Name	Orig Dur	Start	Finish	2019												2020												2021			
					Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb			
Circa Resort and Casino Weekly Update 8/19/19																																
Circa Resort and Casino																																
Construction Duration																																
SUM-DUR-B	Construction Summary (Work Days)	428	04-Feb-19 A	20-Oct-20	Construction Summary (W																											
Summary																																
SUM-1060	Summary: Tower Structure	236	04-Feb-19 A	04-May-20	Summary: Tower Structure																											
SUM-1030	Summary: Podium Structure	260	22-Mar-19 A	13-Feb-20	Summary: Podium Structure																											
SUM-1050	Summary: Podium Int Buildout	368	22-Apr-19 A	11-Nov-20	Summary: Podium In																											
SUM-1070	Summary: Tower Skin	198	18-Oct-19	31-Jul-20	Summary: Tower Skin																											
SUM-1010	Summary: Central Plant	145	29-Oct-19	27-May-20	Summary: Central Plant																											
SUM-1020	Summary: Tower Int Buildout	208	22-Nov-19	18-Sep-20	Summary: Tower Int Buildout																											
Milestones																																
MIL-1010	*Milestone: Construction Start	0	04-Feb-19 A		*Milestone: Construction Start																											
MIL-1230	*Milestone: LNTF (Mechanical, Plumbing, Fire Protection, & Pools)	0		11-Feb-19 A	*Milestone: LNTF (Mechanical, Plumbing, Fire Protection, & Pools)																											
MIL-1000	*Milestone: Project NTP - Authorization to Proceed	0		07-Mar-19 A	*Milestone: Project NTP - Authorization to Proceed																											
MIL-1180	*Milestone: Tower Foundation Complete	0		02-May-19 A	*Milestone: Tower Foundation Complete																											
MIL-1170	*Milestone: Tower Crane Erection Complete	0		05-May-19 A	*Milestone: Tower Crane Erection Complete																											
MIL-1175	*Milestone: Start Podium Structural Steel - Seq #1 (E-L & 5-9 / Lvl 1&2)	0	29-Jul-19 A		*Milestone: Start Podium Structural Steel - Seq #1 (E-L & 5-9 / Lvl 1&2)																											
MIL-1020	*Milestone: Podium Structure Complete	0		13-Feb-20	*Milestone: Podium Structure Complete																											
MIL-1030	*Milestone: Podium Dry-in	0		01-Apr-20	*Milestone: Podium Dry-in																											
MIL-1080	*Milestone: CUP Online	0		01-Apr-20*	*Milestone: CUP Online																											
MIL-1070	*Milestone: Tower Structure Complete	0		23-Apr-20	*Milestone: Tower Structure Complete																											
MIL-1100	*Milestone: CUP Cxng Complete	0		27-May-20	*Milestone: CUP Cxng Complete																											
MIL-1090	*Milestone: Tower Dry-in	0		17-Jun-20	*Milestone: Tower Dry-in																											
MIL-1150	*Milestone: Executive Offices and Engineering - Employee TCO #1 (9/17/20)	0		03-Aug-20*	*Milestone: Executive Offices and Engineering																											
MIL-1160	*Milestone: Service Areas - Employee TCO #2 (10/17/20)	0		17-Sep-20*	*Milestone: Service Areas - Empic																											
MIL-1190	*Milestone: Health Inspection Complete - Steakhouse / Noodle Bar / Restaurants	0		30-Oct-20*	*Milestone: Health Inspe																											
MIL-1110	*Milestone: TCO (11/3/20)	0		03-Nov-20*	*Milestone: TCO (11/3/																											
MIL-1050	*Milestone: Health Inspections Completion	0		11-Nov-20	*Milestone: Health In																											
Circa Project Milestone Dates																																
Site Work																																
MIL-250	*Milestone: Underground NVE Services for Garage	0	03-Jun-19 A		*Milestone: Underground NVE Services for Garage																											
MIL-260	*Milestone: Ogden / Main St. Islands & Paving	0	13-Jul-20*		*Milestone: Ogden / Main St. Islands & Paving																											
MIL-270	*Milestone: Landscape	0	05-Oct-20*		*Milestone: Landscape																											
Casino																																
MIL-450	*Milestone: Drilled Pier Foundations	0		22-Mar-19 A	*Milestone: Drilled Pier Foundations																											
MIL-460	*Milestone: Pier Caps / Foundations	0	22-Apr-19 A		*Milestone: Pier Caps / Foundations																											
MIL-470	*Milestone: Erect Steel	0	29-Jul-19 A		*Milestone: Erect Steel																											
MIL-490	*Milestone: Waterproof / Dry-In Pool Deck	0	06-Jan-20		*Milestone: Waterproof / Dry-In Pool Deck																											
MIL-480	*Milestone: Start Exterior Framing	0	15-Jan-20		*Milestone: Start Exterior Framing																											
MIL-500	*Milestone: Set Pool Vessels	0	24-Feb-20		*Milestone: Set Pool Vessels																											
MIL-520	*Milestone: First Operations Move-In	0		03-Aug-20	*Milestone: First Operations Move-In																											
MIL-530	*Milestone: Casino Carpet	0	10-Aug-20		*Milestone: Casino Carpet																											
MIL-540	*Milestone: Install Gaming Equipment	0	14-Sep-20		*Milestone: Install Gaming Equipm																											
MIL-570	*Milestone: Second Operations Move-In	0		17-Sep-20	*Milestone: Second Operations M																											
MIL-510	*Milestone: Water in Pools	0	24-Sep-20		*Milestone: Water in Pools																											
MIL-560	*Milestone: Install Restaurant Furniture	0	19-Oct-20		*Milestone: Install Restaura																											

Run Date - 23-Aug-19
 Start Date - 08-Oct-18
 Finish Date - 16-Dec-20
 Data Date - 19-Aug-19

- █ Remaining Level of Effort
- █ Actual Level of Effort
- █ Actual Work
- █ Remaining Work
- █ Critical Remaining Work

Circa Resort and Casino Weekly Update 8/19/19



All Activities

